BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Drilling of Borewells and Providing RO Plants at Dwarakanagara, Palanahalli, Thirumenahalli and Shrirampura in Ward No.05**
2	Estimate cost / Amount	Rs.135.00 Lakhs
3	Name of Contractor	Sri. Gopireddy
4	Amount of Contract	Rs.135.00 Lakhs
5	Agreement No	123/2017-18
6	No. and date under which the work order has been issued	123/2017-18 Dated: 20-02-2018
7	Time limit originally fixed for completion	12 Months
8	Date of application by the contractor for granting extension	19/08/18
9	Date of receipt of application in the sub-division office	20/08/18.
10	Extension granted if any:	
	1. From	
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	

15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to non-confirmation of site by public, hence recommended for time extension without penality
22	Recommendation of Executive Engineer	As Proposed by AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

24/6/19
Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ